

B-5950 – Silas Creek Parkway over Salem Creek Bridge Replacements

Ryan C. Newcomb, PE Division 9 Project Engineer

City of Winston-Salem Public Works Committee - January 17, 2024

Connecting people, products and places safely and efficiently with customer focus, accountability and environmental sensitivity to enhance the economy and vitality of North Carolina

Project Overview

- Dual bridges on Silas Creek Parkway over Salem Creek
- Bridge replacement originally identified in 2017
- Division will replace both structures with a single bridge structure
- New bridge will accommodate future Salem Creek
 Greenway extension under the structure
- Right-of-way is programmed for January 2026
- Let is programmed for January 2027



Traffic Control Considerations

- Silas Creek Parkway carries an average of 23,500 vehicles per day
- Division analyzed 2027 volumes under existing conditions
- Horizontal and vertical curves on both sides of the bridges are a challenge
- Goal to minimize right-of-way & utility impacts as much as practicable



Figure 4


No Build LOS PM Peak Hour B-5950 Bridge No. 330007 and 330295 on NC 67 over Salem Creek Winston-Salem, North Carolina






Traffic Control Considerations – Staged Construction

- Division analyzed staged construction
 - Reduce Silas Creek Parkway to one lane in each direction
 - Shift traffic onto one existing bridge while constructing part of the new bridge
 - Shift traffic onto the constructed portion of the new bridge and complete the new structure
- Closing the WB direction is nearly impossible to adequately tie back into the Lockland Avenue intersection
- Extensive queuing of traffic
- Approximately 2 to 2.5 years of construction




Traffic Control Considerations – Staged Construction

- Division also analyzed detouring one direction with staged construction
 - Shifting the WB direction at the Lockland Avenue intersection is still an issue
 - Extensive queuing of traffic and delays
 - Construction duration still approximately 2 to 2.5 years



Traffic Control Considerations – Staged Construction

- Staged construction produces poor level of service within the impact area
- Limits access to businesses within the project limits
- Requires additional right-of-way and utility relocations
- Lane shift and tie-in concerns
- Approximately 2 to 2.5 years of construction



Traffic Control Considerations – Complete Closure

- Division analyzed complete closure
 - Builds off our experience with the Salem Parkway project
 - Signed detour route would be I-40 to Hanes Mall Boulevard
 - Access up to the project limits accommodated on both east and west ends
- Approximately 1 year of construction with contractual incentives



Figure 15

Alternative 3 Full Closure Alternative LOS PM Peak Hour B-5950 Bridge No. 330007 and 330295 on NC 67 over Salem Creek Winston-Salem, North Carolina





Alternative 3 Full Closure with Mitigations LOS PM Peak Hour


Traffic Control Considerations – Complete Closure

Dewberry

Figure 17

Preliminary Mitigation Measures identified:


- Signal timing adjustments
- Restriping lanes and changing signal phasing at Silas Creek Parkway & Hanes Mall Boulevard and Silas Creek Parkway & Peters Creek Parkway
- Restriping NB to thru, shared thru/right and right turn lanes at Hanes Mall Boulevard & I-40 East Ramp
- Extending the WB left turn lane at Silas Creek Parkway & Buchanan Street
- Impacts can be further modeled for additional mitigation measures



Traffic Control Considerations – Complete Closure



No Build LOS PM Peak Hour B-5950 Bridge No. 330007 and 330295 on NC 67 over Salem Creek



Alternative 3 Full Closure with Mitigations LOS PM Peak Hour B-5950 Bridge No. 330007 and 330295 on NC 67 over Salem Creek Winston-Salem. North Carolina


Figure 4 Dewberry




Figure 17



Traffic Control Considerations






Traffic Control Considerations

Dewberry

Alternative 1B WB Detour LOS PM Peak Hour B-5950 Bridge No. 330007 and 330295 on NC 67 over Salem Creek





Winston-Salem, North Carolina

Figure 10 Dewberry






Figure 17



Next Steps

- Dewberry to proceed with design based on full closure including mitigation measures
- Identify utility conflicts and design relocations
- Public Outreach
 - Targeted meetings with businesses within project limits and institutions within impact area (Forsyth Tech, Novant Forsyth Medical Center, etc.)
 - Develop expanded outreach to prepare the public for construction
- Coordinate with City sidewalk project (EB-5722) to close gap and incorporate proposed greenway extension in the final design
- Right-of-way January 2026
- Let January 2027



Contact Us

Ryan C. Newcomb, PE

rcnewcomb@ncdot.gov 336-747-7800

- ncdot.gov/divisions/highways/Pages/divisions.aspx?Division%209
- X @NCDOT
- O ncdotcom
- ► NCDOTcommunications
- a ncdotcom

- (f) @NCDOT
- in NCDOT
- •• NCDOTcommunications



Thank you!