

**CITY OF WINSTON-SALEM
ENGINEERING CAPITAL PROJECTS
UPDATE**

**CAPITAL PROJECTS COMPLETED SINCE
LAST UPDATE**

CLOVERDALE DRIVE SIDEWALK

Contract Amount - \$2.0 million

Contractor – Atlantic
Contracting



LAKEVIEW DRIVE BRIDGE REPLACEMENT

Contract Amount - \$1.0 million

Contractor – Smith Rowe LLC



EASTON ELEMENTARY MOBILE UNIT

Contract Amount - \$260,000

Contractor – Dreambuilt
Construction



BELVIEW RECREATION CENTER

Contract Amount - \$4.7 million

Contractor – Holden Building
Company

Contractor working on punch
list items



FIRE STATION #3

Contract Amount - \$4.4 million

Contractor – Holden Building Company

Contractor Working on punch list items

Old Station to be torn down



ONGOING CAPITAL PROJECTS

UNION STATION 2ND FLOOR REMODEL

Contract Amount - \$617,000

Contractor – Central Builders

Expected Completion – TBD



MEADOWLARK DRIVE WIDENING

Contract Amount - \$7.7 million

Contractor – Smith Rowe LLC

Expected Completion –
October 2024



CONCRETE STREETS REPLACEMENT

Contract Amount - \$6.1 million

Contractor – Sharpe Brothers

Expected Completion –
Complete except for Fairfax
Drive



TRUIST STADIUM

Contract Amount - \$5.1 million

Contractor – F.L. Blum

Expected Completion – July
2024



MUDDY CREEK GREENWAY REPAIRS

Contract Amount - \$260,000

Contractor – Freese & Nichols

Expected Completion of
Design – June 2024



OTHER CAPITAL PROJECTS

Washington Park Picnic Shelter

Petree Road and Cedar Trails Sidewalks

Little Creek Greenway Extension

MLK Jr. Streetscape Improvements

1st Street Bridge Replacement

Runnymede Stream Restoration

Multiple Federally Funded Sidewalk Projects