

WSDOT CAPITAL PROJECTS

FEBRUARY 2024

Jeff Fansler – Director of Transportation

STROLLWAY

Funding Source: 2018 Bonds


Status: Phase 1: Complete

Phase 2: Design Complete

Traffic Signal Construction - March 2024

Sidewalk Construction - Spring 2024

Strollway Additional Improvements Proposal




POLO ROAD IMPROVEMENTS

Funding Source: 2018 Bonds

Status:


- Design - Complete
- Right of Way Acquisition - Complete
- Construction Award - Spring 2024 (Currently Advertised - Bid Opening Feb 15th)




FIRST & SECOND STREET 2-WAY CONVERSION

Funding Source: 2018 Bonds

Status: Complete





LIBERTY & MAIN STREET 2-WAY CONVERSION

Funding Source: 2018 Bonds

Status: Design Complete

Utility Relocation Complete

Traffic Signal Pole Installation
Underway (Duke Energy)

Construction Award Spring 2024





LIBERTY STREET - MAIN STREET CONCEPT DESIGN


BUSINESS 40 CORRIDOR ENHANCEMENTS

Funding Source: 2018 Bonds

Status: Design 75% Complete

Procuring Streetlights for
Bridges (February Council Award)

Construction Award – Spring 2024



MULTI-USE PATH (EASTERN AND WESTERN SECTIONS)

Funding Source: Federal, Local Match (2018 Bonds)

Status: East - Design Complete
Construction Award – February 2024
NTP April 2024

West - In Design
Construction 2025



LONG BRANCH TRAIL (RAISE GRANT)


Funding Source: State/Federal/Local Match

Status: Executed Agreement with NCDOT

PE Authorization Requested

Begin Design Spring 2024





SIGNAL IMPROVEMENT PROJECT (FIRE STATION #10 – COUNTRY CLUB ROAD)

Funding Source: General Fund Balance

Status: Design Complete
Construction Spring 2024

PRIORITY PEDESTRIAN PROJECTS

Funding Source: 2019 Limited Obligation Bonds

Status: 34 Pedestrian Improvement Projects Complete

Last Completed Project: Indiana Ave @ Deshler St

Upcoming Projects Spring/Summer 2024

1. Pedestrian Signal Improvements at University Pkwy @ Long Dr
2. Pedestrian Signal Improvements New Walkertown Rd @ Dellabrook Rd
3. Pedestrian Signal Improvements Silas Creek Pkwy @ Hawthorne Rd

