

## **Resurfacing 2018:**

- **Beeson Dairy Road (NE Ward) – Tulip Ln to Dayton St**
  - Milling completed 7/2/18
  - Paving completed 7/14/18
  - Temporary Paint completed
- **Thurmond Street – Northwest Blvd. to 25<sup>th</sup> Street (North Ward)**
  - Milling completed 7/10/18
  - Paving completed 7/19/18
  - Repaving of utility work at 20<sup>th</sup> Intersection completed 8/31/18
  - Temporary Paint completed
- **Old Greensboro Rd (East Ward) – 5<sup>th</sup> St to Wales St**
  - Milling completed 8/21/18
  - Paving completed 8/27/18
  - Temporary Paint completed
- **East Third St (East Ward) – Metropolitan Dr to MLK Dr**
  - Milling completed 8/21/18
  - Paving completed 9/5/18
  - Temporary Paint completed
- **Martin Luther King Jr Dr (East Ward) – Reynolds Park Dr to Cromartie St**
  - Milling completed 8/24/18
  - Paving completed 8/30/18
  - Temporary Paint completed
- **South Main St (South/Southeast Ward) – Waughtown St to Cassell St**
  - Milling completed 8/30/18
  - Paving completed 9/18/18
- **Jonestown Rd (Southwest Ward) – End of Pavement near Kester Mill to Romara Dr**
  - Milling completed 8/31/18
  - Structure Adjustments: Complete
  - Paving completed 9/20/18
- **First St (Northwest/Southwest Ward) – Cloverdale Ave to Peters Creek Parkway**
  - Milling completed 9/6/18
  - Structure Adjustments: Complete
  - Paving completed 9/21/18
- **Water Rd (South Ward) – Cemetery St to Dead End**
  - Milling completed 9/7/18
  - Paving completed 9/18/18
- **Robinhood Rd (Northwest Ward) – Reynolda to Stratford Rd**
  - Milling completed 9/19/18
  - Structure Adjustments: Complete
  - **Anticipated Paving Start Date: Thursday 10/4/18**
- **Robinhood Rd (West Ward) – Peace Haven Rd to Buena Vista**
  - Milling completed 9/19/18
  - Structure Adjustments: Complete

- Anticipated Paving Completion Date: Thursday 10/4/18
- Reynolda Rd (West Ward) – Wake Forest Rd to Stratford Rd
  - Milling completed 9/27/18
  - Structure Adjustments: Complete
  - Anticipated Paving Start Date: Tuesday 10/9/18
- Northern Quarters Neighborhood
  - Paving completed 9/24/18

**Priority 2 and 3 Streets will be started in Spring of 2019:**

- **Field Sedge Road (E Ward) – Forest Glade to Sedge Meadow**
  - Completion Date: June 2019
- **Forest Glade Drive (E Ward) – Field Sedge to Cul-de-sac**
  - Completion Date: June 2019
- **Tenth St (E Ward) – Patterson Ave to Ivy Ave**
  - Completion Date: June 2019
- **Williamston Park Ct (E Ward) – Forest Glade to Cul-de-sac**
  - Completion Date: June 2019
- **Alspaugh St (N Ward) – Indiana Blvd to Cody Drive**
  - Completion Date: June 2019
- **Forest Hills (N Ward) – Indiana Ave to Begin Curb and Gutter**
  - Completion Date: June 2019
- **Retnuh Rd (N Ward) – N Cherry St to Dead End**
  - Completion Date: June 2019
- **W Fourteenth St (N Ward) – Underwood Ave to Thurmond St**
  - Completion Date: June 2019
- **Bainbridge Ct (NE Ward) – Bainbridge Dr to Cul-de-sac**
  - Completion Date: June 2019
- **Bainbridge Dr (NE Ward) – Whitfield Rd to Whitfield Rd**
  - Completion Date: June 2019
- **Breck Ave (NE Ward) – Dead End to Kapp St**
  - Completion Date: June 2019
- **Grove Ave (NE Ward) – Conley St to End of Maintenance**
  - Completion Date: June 2019
- **Indiana Blvd (NE Ward) – Patterson Ave to 28<sup>th</sup> St**
  - Completion Date: June 2019
- **Lafayette Ave (NE Ward) – Bethlehem Ln to Eighteenth St**
  - Completion Date: June 2019
- **Mardele Ln (NE Ward) – Hunsford Dr to Dead End**
  - Completion Date: June 2019
- **N Glenn Ave (NE Ward) – Akron Dr to W 32<sup>nd</sup> St**
  - Completion Date: June 2019
- **Styers Rd (NE Ward) – Ottis Dr to Westcott Dr**
  - Completion Date: June 2019
- **Teresa Ave (NE Ward) – Fondly Rd to Carver School Rd**

- Completion Date: June 2019
- **Vance Ct (NE Ward) – Germanton Rd to Dead End**
  - Completion Date: June 2019
- **Victoria St (NE Ward) – Old Rural Hall Rd to Baux Mtn Rd**
  - Completion Date: June 2019
- **Whitfield Ct (NE Ward) – Whitfield Dr to Cul-de-sac**
  - Completion Date: June 2019
- **Greenbrier Farm Rd (NW Ward) – Dead End to Yadkinville Rd**
  - Completion Date: June 2019
- **Aureole St (SE Ward) – Burgandy St to Dead End**
  - Completion Date: June 2019
- **Bellingham Rd (SE Ward) – Dead End to Clinard Ave**
  - Completion Date: June 2019
- **Burgandy St (SE Ward) – Goldfloss St to E Brookline St**
  - Completion Date: June 2019
- **Carlyle St (SE Ward) – E Clemmons Rd to Dead End**
  - Completion Date: June 2019
- **Dacian St (SE Ward) – Dead End to E Sprague St**
  - Completion Date: June 2019
- **Donald St (SE Ward) – Harding St to Rockford St**
  - Completion Date: June 2019
- **Easton Dr (SE Ward) – Swaim Wood Ln to Louis Rd**
  - Completion Date: June 2019
- **Emma Ave (SE Ward) – Clemmons to Skyview**
  - Completion Date: June 2019
- **Fir Dr (SE Ward) – Cassell St to Dead End**
  - Completion Date: June 2019
- **Glenn Landing (SE Ward) – Highpoint Rd to Cul-de-sac**
  - Completion Date: June 2019
- **Patria St (SE Ward) – W Wright St to Hemingway St**
  - Completion Date: June 2019
- **Patsy Dr (SE Ward) – Selda Dr to Start of BST road**
  - Completion Date: June 2019
- **Woodcote Dr (SE Ward) – Dead End to Clemmons Cir**
  - Completion Date: June 2019
- **Marta Rd (SE Ward) – Old Lexington Rd to Teague Rd**
  - Completion Date: June 2019
- **Cheltenham Dr (SW Ward) – Edenwood to Jonestown**
  - Completion Date: June 2019
- **Gaston St (SW Ward) – Madison Ave to Irving St**
  - Completion Date: June 2019
- **Lockwood (SW Ward) – N Stratford Rd to T-Turn Around**
  - Completion Date: June 2019
- **S Cliffdale Dr (SW Ward) – Country Club Rd to Harper St**
  - Completion Date: June 2019

- **Westridge Rd (SW Ward) – Dead End after Pinebluff Rd to Hermitage Dr**
  - Completion Date: June 2019
- **Ashbry Run Dr (W Ward) – Cul-de-sac to Meadowlark Glen Ln**
  - Completion Date: June 2019
- **Ashbry Run Dr (W Ward) – Meadowlark Glen Ln to Turn Around**
  - Completion Date: June 2019
- **Carrowmore Ln (W Ward) – Corbridge Ln to Kinlough Ln**
  - Completion Date: June 2019
- **Corbridge Ln (W Ward) – Carrowmore Ln to Thornhill Ln**
  - Completion Date: June 2019
- **Deckerleaf Ct (W Ward) – Paigebrook Dr to Cul-de-sac**
  - Completion Date: June 2019
- **Kinlough Ln (W Ward) – Carrowmore Ln to Thornhill Ln**
  - Completion Date: June 2019
- **Meadowlark Glen Ln (W Ward) – Meadowlark Dr to Paigebrook Dr**
  - Completion Date: June 2019
- **Paigebrook Cr (W Ward) – Paigebrook Dr to Paigebrook Dr**
  - Completion Date: June 2019
- **Paigebrook Dr (W Ward) – Meadowlark Glen Ln to Turn Around**
  - Completion Date: June 2019
- **Paigebrook Dr (W Ward) – Meadowlark Glen Ln to Cul-de-sac**
  - Completion Date: June 2019
- **Thornhill Ln (W Ward) – Kinlough to Corbridge Ln**
  - Completion Date: June 2019
- **Stablebend Lane (W Ward) – Addlestone Rd to End of Maintenance**
  - Completion Date: June 2019