

**RESOLUTION APPROVING A CHANGE ORDER TO SMITH-ROWE, LLC
IN THE AMOUNT OF \$560,000 FOR THE CONSTRUCTION OF
MEADOLWARK DRIVE WIDENING PROJECT**

WHEREAS, in December 2020, the City entered into an agreement with Smith-Rowe, LLC for \$7,685,944.11 for the Meadowlark Drive Widening project; and

WHEREAS, in May 2022, the contractor was allowed to move from a phased approach of the widening project to completing one side at a time. This change required additional temporary asphalt, milling, stone for drainage crossing, and flagging; and

WHEREAS, some driveways were designed too steep per NCDOT standards, requiring a redesign and additional construction costs to tie into the new road profile; and

WHEREAS, during construction the contractor has encountered unsuitable soils, requiring additional excavation work to remove the bad soils and the need for more select material to back fill the roadbed in certain locations; and

WHEREAS, previously approved change orders have increased the current contract amount to \$8,157,944.11; and

WHEREAS, remaining fund balance from the completed Concrete Streets Rehabilitation project will provide additional money to cover this change order.

NOW, THEREFORE, BE IT RESOLVED by the Mayor and City Council of the City of Winston-Salem that an increase in the purchase order for a not to exceed amount of \$560,000.00 is authorized to the purchase order (#33936) issued to Smith-Rowe, LLC to cover the cost of the additional work as part of the Meadowlark Drive Widening project.